Oxford Township Project Activity Report – February 2025

Oxford Township Municipal Projects

- 1. North Area Sanitary Sewer Special Assessment District:
 - Sewer installation between Harriett and Dunlap is complete.
 - Project was substantially completed on 11/20/24.
 - Contact to remain open into 2025 until restoration can be verified.
- 2. Camp Oakland Pump Station:
 - The major construction work to upgrade the existing pump station is complete.
 - Valve vault work and installation of the new sewage pumps is complete.
 - Project is fully functional and was deemed substantially complete on 12/19/24.
 - Contact to remain open into 2025 until restoration items are completed.
- 3. Brabb-Dewey Engineering Design Grant:
 - Survey and design work related to a proposed sanitary sewer project in the Brabb-Dewey subdivision is complete.
 - Awaiting deposit of grant funds before beginning bid and construction process.
- 4. Seymour Lake Safety Path Project:
 - Survey and engineering design of Seymour Lake Road safety path (Sanders to Seymour Lake Park) is complete.
 - OXT Safety Path millage did not pass so bidding and construction dates to be determined based on funding.
- 6. Willow Lake PRV Project:
 - Design work related to an existing Pressure Reducing Valve (PRV) at the southeast corner of Willow Lake Drive & State Street is complete.
 - EGLE and RCOC permits have been received.
 - Contractor bids for the project were received on 12/23/24. Trojan Development was approved by the Township Board at the 1/7/25 TB meeting to perform the work.
 - Construction anticipated in spring of 2025.
- 7. Seymour Lake Water Main Project:
 - Design for a new 16" water main from Dunlap to Sanders is complete.
 - Permits to be submitted during winter of 2025.
 - Bidding and construction dates to be determined based on funding.
- 8. 2024 Cemetery Paving Project:
 - Paving portion of project has been completed.
 - Contact to remain open into 2025 until restoration can be verified.
- 9. Sanitary Sewer Master Plan:
 - Sharpe Engineering is in process of compiling necessary data, preparing maps, and preparing a written report pertaining to the Township's sanitary sewer system.
 - Draft report to be presented to W/S Committee in spring 2025.

Oxford Township Project Activity Report – February 2025

Oxford Township Private Development Projects

- 1. McLaren Urgent Care:
 - Redevelopment of the existing McLaren site with new 2-story, 50k square foot building.
 - Phase 1 & Phase 2 infrastructure has been completed and accepted.
 - Record drawings and final documentation in process of being completed.
- 2. Sanctuary Hills:
 - Residential project consisting of 85 single family homes on south side of E. Drahner.
 - Final site plan was approved by the PC on 12/14/23.
 - Applicant is currently in the final engineering design process.
 - The infrastructure construction has no estimated start date.
- 3. The Villages and Peninsula of Tullamore:
 - Residential project consisting of 61 single family homes and 105 condominium units located at the northeast corner of E. Drahner and Oxford Lakes Drive.
 - Project received preliminary site plan approval on 4/25/24.
 - Applicant is currently in the final engineering design process.
 - The infrastructure construction has no estimated start date.
- 4. Enclaves of Woodbridge Phase 3:
 - Residential condo project off Market Street consisting of 11 buildings (20 units total).
 - Project has received final site plan, engineering, and all permit approvals.
 - Infrastructure construction commenced in January. Completion expected in May.
- 5. Barron Industries:
 - 17,600 SF commercial building expansion on Oakwood Road.
 - Applicant received final site plan approval at 12/12/24 PC meeting.
 - Project is currently in the final design and permitting phase.
- 6. Wellbridge of Oxford:
 - A proposed 90-bed skilled nursing and rehabilitation facility on Drahner Rd near Pontiac Street.
 - Applicant submitted revised preliminary site plan documents in January. Favorable consultant reviews, so project likely to be on February PC agenda.