



Oxford Township Project Activity Report – May 2024

Oxford Township Municipal Projects

1. North Area Sanitary Sewer Special Assessment District:
 - Project bids were received on 8/31/23 in the amount of \$2,962,997.
 - Sewer construction anticipated to begin last week of May 2024.
2. Camp Oakland Pump Station:
 - Contract awarded to Trojan Development at bid price of \$768,283.00
 - Construction work to upgrade the existing pump station has begun.
 - DTE & Consumers Energy work in process.
 - Completion scheduled for June 2024.
3. Lakeville Road Safety Path Project:
 - Contract awarded to Jacklyn Contracting at bid price of \$147,535.00
 - Safety path has been paved and is available for pedestrian use.
 - Restoration to be completed in Spring 2024.
4. Brabb-Dewey Engineering Design Grant:
 - Survey and design work related to a proposed sanitary sewer project in the Brabb-Dewey subdivision is complete.
 - Awaiting final grant funds before finalizing bid specifications.
5. Seymour Lake Safety Path Project:
 - Survey and engineering design of Seymour Lake Road safety path (Sanders to Seymour Lake Park) is in process. Design completion expected by June 1.
6. Willow Lake PRV Project:
 - Design work related to an existing Pressure Reducing Valve (PRV) at the southeast corner of Willow Lake Drive & State Street is in process.
 - Design completion expected May 2024.
 - Permitting and bidding to occur during the summer of 2024.
 - Construction anticipated in the late fall of 2024.
7. Seymour Lake Water Main Project:
 - Design work for a new 16" water main from Dunlap to Sanders approved by Twp Board at February meeting.
 - Design completion expected by August 1.
 - Permits to be submitted and obtained in fall of 2024.
 - Bidding and construction dates to be determined based on funding (likely in 2025).
8. 2024 Safety Path Maintenance Project:
 - Repair existing safety paths on Pontiac Street, North Oxford Road, and Lakeville Road
 - Construction anticipated to begin 2nd week of May 2024.



Oxford Township Private Development Projects

1. 653 S. Lapeer Road:
 - Development of new marijuana dispensary.
 - Construction of underground utilities and base asphalt complete.
 - Building interior being completed with anticipated Grand Opening in June 2024.
2. 280 N. Lapeer Road (Frequency Wellness):
 - Development of new marijuana dispensary.
 - Construction of final asphalt surface to be completed 1st week of May.
 - Building interior being completed with anticipated Grand Opening in May 2024.
3. McLaren Urgent Care:
 - Redevelopment of the existing McLaren site with new 2-story, 50k square foot building.
 - Phase 1 site utilities have been completed.
 - Remaining infrastructure to be completed following demolition of existing building.
 - Building interior being completed with anticipated Grand Opening in Fall 2024.
4. 411 N. Oxford Road:
 - Upgrades to existing building and site at 411 N. Oxford Rd.
 - Construction of underground utilities and parking lot complete.
 - Building interior being completed with anticipated Grand Opening in June 2024
5. Sanctuary Hills:
 - Residential project consisting of 85 single family homes on south side of E. Drahner.
 - Applicant is currently in the final engineering design process.
 - Clearing of trees on the property has been completed.
 - Infrastructure construction anticipated to begin in summer 2024.
6. The Villages and Peninsula of Tullamore:
 - Residential project consisting of 61 single family homes and 105 condominium units located at the northeast corner of E. Drahner and Oxford Lakes Drive.
 - Project received preliminary site plan approval on 4/25.
 - Engineering design and permit process forthcoming.
 - Infrastructure construction scheduled to begin in fall 2024.